

XIII DIVISION (E/M), U.P. JAL NIGAM, LUCKNOW

Completion plan of T/w No. 05 of DATELL TUBE WELL W/S Scheme District LAKHIMPUR
 Type of Rig Machine RC-600/27 Size of Bore 675 X 550 mm Dia.
 Static Water Level 4.50 metre

J. E. Incharge H. P. SRIVASTAVA

A. E. Incharge S.K. BHARGAVA

ASSEMBLY DETAILS

[illegible]

Total Assembly.....123.78.....metre

ABSTRACT

1. Drilling Started on Dated 01-3-2013
2. Drilling Completed on Dated 11-3-2013
3. Drilling Depth 150.00 metre
4. Assembly Lowered 12-3-2013 metre (Bore on Date) 12-3-2013
- Housing Pipe 300 mm dia 47.78 metre
- Reducer 300 mm dia x 200 mm dia 0.20 metre
- Blind Pipe 200 mm dia 45.40 metre
- Slotted Pipe / Screen 200 mm dia 30.40 metre
5. Pea Gravel Consumed at the time of Lowering 44.87 m³
6. Final Date of Test of T/W 15-4-13 Recommended Discharge
900 LPM At 1.75 metre Depression.

(H. P. SRIVASTAVA)

(S.K. BHARGAVA)

(VIJAY BHADUR)

J. E.

A. E.

E. E.

LOGGING REPORT

Date of Logging 11.03.2013

Depth Logged 140.00 m

Depth Logged 140.00 m			
Sl.No.	Depth Range m	Thickness m	Remarks
1.	57.00-67.00	10.00	GOOD
2.	73.00-86.00	13.00	
3.	109.00-119.00	10.00	
4.			
5.			
6.			

(Dr. R. A. YADAV)
MANAGER (G. W.)