



**EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),
U.P. JAL NIGAM, MORADABAD**

Completion Plan of Tube well

Type of Rig M/c:- R.C. 600/27"

Name of Scheme:- Budhnagar Khandwa Water Supply Scheme District Sambhal

Static water level:- 12.80 Mtr.

Total No. of Tube well Provided in the Scheme:- 01

Size of Bore:- 675 X 600 mm

Number & Location of tube-well Executed:- 1, Near Mandir, Budhnagar Khandwa, Chandausi Sambhal.

Name of Contractor:- M/s Pioneer Drilling Co. (P) Ltd GZB

Date of Completion of T.W.:- 07.08.2015

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
			0.39	300 m.m. Dia Housing pipe G.L. m to 0.39 m A.G.L.
4.57		CLAY		300 m.m. Dia Housing pipe G.L. m to 35.60 m B.G.
10.57		FINE SAND		300 X 200 m.m. Dia Reducer 35.60 m to 35.75 m.
				200 m.m. Dia Blind pipe 35.75 m to 40.75 m.
25.57		MED. SAND		200 m.m. Dia Slotted pipe 40.75 m to 46.76 m.
31.57		FINE SAND		200 m.m. Dia Blind pipe 46.76 m to 73.80 m.
			35.60 35.75	200 m.m. Dia Slotted pipe 73.80 m to 97.71 m.
		MED. SAND		200 m.m. Dia Blind pipe 97.71 m to 109.73 m.
			40.75	200 m.m. Dia Slotted pipe 109.73 m to 115.7 m.
46.57			46.76	200 m.m. Dia Blind pipe 115.7 m to 121.72 m.
		CLAY		
61.57				Total Assy = 122.11
64.57		FINE SAND		
67.57		CLAY		
70.57		FINE SAND		
			73.80	
		MED. SAND		
97.57				
			97.71	
		CLAY		
106.57				
		MED. SAND		
118.57			109.73	
			115.70	
127.57		CLAY		
139.57		YELLOW SAND	121.72	

ABSTRACT

1. Drilling Started on - 18.06.20015
 2. Drilling Completed on - 27.06.2015
 3. Assembly Lowered on - 28.06.2015
 4. Drilling Depth - 139.57 m
 5. Assembly Lowered - 121.72 m
- Housing Pipe 300 m.m. dia - 35.6 m
 Reducer 300 x 200 - 0.15 m
 Blind Pipe 200 m.m. dia - 50.08 m
 Slotted Pipe 200 m.m. dia - 35.89 m

As Executed

Countersigned

(M/s Pioneer Drilling Co. (P) Ltd. GZB)
Contractor

(Mohd. Zama Khan)
J.E.

(Ram Lalwas)
A.E.

(R.K. Sharma)
Executive Engineer