

PHYSICAL STRATA			
S.No.	BGL in meter		Formation
	From	to	
1	0	18	Clay
2	18	32	Fine Sand+Kankar
3	32	96	Sand + M. kankar
4	96	158	F. Sand
5	158	209	Sand + M. kankar
6	209	254	Sand + M. kankar
7	254	275	M. kankar

Drilling and assembly			
600 mm ϕ		300 mm f	
		BGL in meter	
2.91	AGL 0.50	0	
6.01	P.P	2.41	
6.01	P.P	8.42	
6.01	P.P	14.43	
6.01	P.P	20.44	
6.02	P.P	26.46	
6.02	P.P	32.48	
6.02	P.P	38.50	
6.00	S.P	44.50	
3.70	P.P	48.20	
6.02	P.P	54.22	
6.03	P.P	60.25	
3.50	S.P	63.75	
4.50	P.P	68.25	
2.50	S.P	70.75	
4.18	P.P	74.93	
6.03	P.P	80.96	
6.04	P.P	87.00	
6.00	S.P	93.00	
6.08	P.P	99.08	

Logging Report


Date of Logging-		15-02-2023			Remark
S.N.	Depth (Mbgl)		Thickness (m)	Quality (In terms of Salinity)	
	From	to			
1	26	30	4	Good	
2	33	45	12	Good	
3	60	64	4	Good	
4	68	71	3	Good	
5	87	93	6	Good	


Note:


1	Fine band of Kankar are intermixed with above said Zones.
2	Zone Si. No. 2 & 4 are highly intermixed with fine bands of kankar.
3	Quality of Ground water is Deteriorating Marginal to saline below 96.0 m bgl to till depth logged.

DETAILS

Date of lowering		20-02-202		
1	Depth of bore 600mm ϕ	110.00	m	
2	Depth of bore 450mm ϕ	165.00	m	
3	Plain pipe 300 mm ϕ	81.58	m	
4	Slotted pipe 300 mm ϕ	18.00	m	
Total		99.58	m	


(.....)
Company Repre.
M/S Afcons Infrastructure Ltd Jaunpur (U.P.)


TPIA
Medhaj Techno Concept Pvt. Ltd., Jaunpur


(Abhishek Dubey)
Junior Engineer


(Sudhanshu Singh)
Assistant Engineer, SWSM


(Adarsh Verma)
Exe. Engineer

Division Office (E&M), U.P. Jal Nigam (Rural), Varanasi