

56

RAKENTITUNN-1

NIGHASAN, KHIRI

Size of Bore...6.50 X 5.50 mm

J.E. Incharge EX. NIAZ AHMAD

A.E. Incharge Ex: A.K. Khore

[illegible]

1. Drilling Started on Dated.....

2. Drilling Completed on Dated.....

3. Drilling Depth 155.00 metre.....

4. Assembly Lowered 121.3 metre.....

Housing Pipe 55.13 mm dia 300 metre.....

Reducer 0.20 mm dia x 300 mm dia.....

Plain Pipe 47.65 mm dia 200 metre.....

Slotted Pipe/Screen 36.17 mm dia 200 metre.....

5. m³

6. Final Date of Test of T/w 1.8.15 Recommended Discharge

1500 LPM At 4.00 metre Depression.

~~(A.K.Khole)~~
~~A.E.~~

(Vijaya Bahadur
E.E.

LOGGING REPORT

Date of Logging.....29.05.15.....

(Dr. R.A. YADAV)
Manager (G.W.)