

II CONST. DIVN. U. P. JAL NIGAM, AGRA

TUBE WELL DRILLING AND DEVELOPING DETAILS

Tube Well No. 1 of GANGAJI T.T. Rig No./Type D.C. Size of bore 6.75 x 6.90 CM.
 Under GANGAJI Gr. of villages w/s scheme. Type of T. W. SLOTTER J. E. P. SARASWAT
 In Viallge NAGIA KUSMA Block MAINPURI Water Level 2.0 MT A.E. R.K. SAXENA
 Tehsil MAINPURI Distt MAINPURI Agency VIMAL PACHORI ROSE WELLS AGRA

Depth B. G. L. Meter	Stratum	Representation	Executed Assembly	ASSEMBLY DETAILS
0.0			0.46 0.0	200 mm. Dia Housing Pipe 0.46 to 4.5 M.
5.0	SUR CLAY			300 mm. Dia Housing Pipe 6.1 to 22.14 M.
9.0	F. SAND			mm. Dia Housing Pipe.....to.....M.
14.0	CLAY KANKER			200 x 200 mm. Dia Reducer 22.14 to 22.24 M.
	F. TO M SAND			200 mm. Dia PLAIN Pipe 22.24 to 22.24 M.
30.0			29.14 29.24	200 mm. Dia SLOTTED Pipe 22.24 to 22.24 M.
35.0	SANDY CLAY		34.24	200 mm. Dia PLAIN Pipe 22.24 to 22.24 M.
45.0	F. SAND		44.45	200 mm. Dia SLOTTED Pipe 22.24 to 22.24 M.
50.0	CLAY KANKER		49.45	200 mm. Dia PLAIN Pipe 22.24 to 22.24 M.
60.0	F. TO M SAND		59.65	200 mm. Dia SLOTTED Pipe 22.24 to 22.24 M.
80.0	CLAY KANKER		79.65	200 mm. Dia PLAIN Pipe 22.24 to 22.24 M.
88.0	M. TO C SAND		87.73	mm. Dia Pipe.....to.....M.
101.0	CLAY KANKER		93.74	mm. Dia Pipe.....to.....M.
104.0	V.F. SAND			mm. Dia Pipe.....to.....M.
120.0	CLAY KANKER			Total Assembly 94.19 M.
LOGGING ON - 20-07-2014 BY GROUND WATER CONSULTANCY AGRA -				M. B. No. 78.4(2) Page No. 86.87
1- 15.0 TO 30.0	GOOD			ABSTRACT
2- 35.0 TO 45.0				1. Drilling Started.....
3- 50.0 TO 60.0				2. Drilling Completed 02-08-2014
4- 80.0 TO 88.0				3. Drilling Depth 120.0 M
5- 101.0 TO 104.0				4. Lowering Started 02-08-2014
				5. Lowering Completed 02-08-2014
				6. Assembly Lowered 93.74 M

(R.D. SARASWAT)
J. E.

(R.K. SAXENA)
A. E.

(ASHOK KUMAR AGARWAL)
E. E.

II CONST. DIVN. U. P. JAL NIGAM, AGRA

TUBE WELL DRILLING AND DEVELOPING DETAILS

Tube Well No. 2 of GANGAJI Rig No./Type D.C. Size of bore 6.75 x 600 MM
 Under GANGAJI Gr. of villages w/s scheme. Type of T. W. SLOTTED J. E. P. SARASWAT
 In Village NAGIA KUMAR Block MAINPUR Water Level 2.0 MT A.E.R. SAXENA
 Tehsil MAINPUR Distt. MAINPUR Agency VIMAL CASHORI BORE WELL AGRA

Depth B. G. L. Meter	Stratum	Representation	Executed Assembly
5.0	SUR CLAY		0.45
9.0	F. SAND		0.0
14.0	CLAY KANKER		
	F TO M SAND		
30.0			29.16
35.0	SANDY CLAY		34.20
45.0	F. SAND		44.45
50.0	CLAY KANKER		49.45
	F TO M SAND		
60.0			59.65
	CLAY KANKER		
80.0			79.65
88.0	M TO C SAND		87.73
	CLAY KANKER		
101.0			
104.0	V. F. SAND		
	CLAY KANKER		
120.0			
LOGGING ON - 20-07-2014 BY GROUND WATER CONSULTANCY AGRA - 1- 15.0 TO 30.0 2- 35.0 TO 45.0 3- 50.0 TO 60.0 4- 80.0 TO 88.0 5- 101.0 TO 104.0			93.74
GOOD			

ASSEMBLY DETAILS

200 mm. Dia Housing Pipe 6.4 to 29.16 M.
 200 mm. Dia Housing Pipe 6.4 to 29.16 M.
mm. Dia Housing Pipeto.....M.
 200 mm. Dia Reducer 29.16 to 29.28 M.
 200 mm. Dia PLAIN Pipe 29.28 to 34.20 M.
 200 mm. Dia SLOTTED Pipe 34.20 to 44.45 M.
 200 mm. Dia PLAIN Pipe 44.45 to 49.45 M.
 200 mm. Dia SLOTTED Pipe 49.45 to 59.65 M.
 200 mm. Dia PLAIN Pipe 59.65 to 79.65 M.
 200 mm. Dia SLOTTED Pipe 79.65 to 87.73 M.
 200 mm. Dia PLAIN Pipe 87.73 to 93.74 M.
mm. DiaPipeto.....M.
mm. DiaPipeto.....M.
mm. DiaPipeto.....M.
 Total Assembly 94.12 M.
 M. B. No. 7842 Page No. 86, 87

ABSTRACT

1. Drilling Started.....
2. Drilling Completed 02-08-2014
3. Drilling Depth 120.0 M
4. Lowering Started 02-08-2014
5. Lowering Completed 02-08-2014
6. Assembly Lowered 93.74 M

(D. D. SARASWAT)
J. E.

(R. K. SAXENA)
A. E.

(ASHOK KUMAR AGARWAL)
E. E.