

Completion plan of CHANDI PUR T.W. District GONDA
 Type of Rig M/c. R.C. Rig Machine Size of Bore 600 X 500 mm
 Size of Assembly 250 X 150 mm Name of Contractor M/S. Sai Enterprises Bareilly
 Static Water Level 2.5 mtr

Raj Kumar
(RAJ KUMAR)
Junior Engineer

(S.K. KARNADHAR)
Assistant Engineer

(R.K. SINGH)
Executive Engineer



Telephone 0522- 2230712
FAX 0522- 2625586

UTTAR PRADESH JAL NIGAM

6, Rana Pratap Marg, Lucknow-226001

Ref.

Geophysical Borehole Logging Report

Name of the site : Chandipur - Tarabganj

District : Gonda

Date : 02.01.2016

Depth logged : 130.0 mbgl

Depth drilled : 130.0 mbgl

Logger used : AXWS

Presence : Er. Raj Kumar, J.E.

Based on the interpretation of geophysical logs, following information may be deciphered, particularly with respect to salinity of the formation water ;

Sl.No.	Depth range(mbgl)	Thickness(m)	Remarks
1	45.0-----50.0	5.0	Good all
2	60.0-----77.0	17.0	
3	80.0-----95.0	15.0	
4	99.0-----110.0	11.0	
5	113.0-----121.0	8.0	

Note.

(Dr.R.A.Yadav)

Manager(Ground Water)

Copy;

1. C.E.(E/M), U.P.Jal Nigam, Lucknow.
2. E.E., C.D.(E/M), U.P.Jal Nigam, Gonda
for information and necessary action.