

Completion plan of **MALARI T.W.** District **GONDA**
 Type of Rig M/c. **R.C. RIG MACHINE** Size of Bore **625 X 500 MM**
 Size of Assembly **300 X 150 MM** Name of Contractor **M/S. Sai Enterprises Bareilly**
 Static Water Level **5 mtr**

(R.K. SINGH)
Executive Engineer



Telephone 0522- 2230712
FAX 0522- 2625586

UTTAR PRADESH JAL NIGAM

6, Rana Pratap Marg, Lucknow-226001

Ref.

Geophysical Borehole Logging Report

Name of the site : Malari – Utraula Road

District : Gonda

Date : 19.02.2016

Depth logged : 132.0 mbgl

Depth drilled : 135.0 mbgl

Logger used : AXWS

Presence : Er. Raj Kumar, J.E.

Based on the interpretation of geophysical logs, following information may be deciphered, particularly with respect to salinity of the formation water.

Sl.No.	Depth range(mbgl)	Thickness(m)	Remarks
1	45.0-----55.0	10.0	Good all
2	63.0-----70.0	7.0	
3	73.0-----80.0	7.0	
4	99.0-----115.0	16.0	

Note.

(Dr.R.A.Yadav)

Manager(Ground Water)

- Copy;
1. C.E.(E/M), U.P.Jal Nigam, Lucknow.
 2. E.E., C.D.(E/M), U.P.Jal Nigam, Gonda
- for information and necessary action.