

Lowering of T.W. Assembly at Dapra Sorali T.W. D. Conia  
 Drilling, Lowering. 132/110 T.W. Assembly size - 200x150mm  
 Bore size - 550x500mm Recommended Discharge - 500 L.P.M  
 Logging Date - P.O.L. 19-07-22

Logging Report

|                         |       |                 |
|-------------------------|-------|-----------------|
| 1. 30 — 36 — 106m       | 6.05  | 0.50m           |
| 2. 40 — 43 — 103m       | 6.03  |                 |
| 3. 45 — 50 — 105m       | 6.03  | 16.23           |
| 4. 59 — 62 — 103m       | 6.03  |                 |
| 5. 70 — 80 — 110m       | 6.03  |                 |
| 6. 86 — 90 — 104m       | 6.06  | 35.73m          |
| 7. 95 — 101 — 106m      |       | 0.70 35.90m     |
| 8. 105 — 109 — 104m     | 6.06  |                 |
| 9. 110 — 115 — 105m     | 6.05  |                 |
|                         | 6.04  |                 |
| Strata as per actual    | 6.06  | 34.57m          |
| 0 — 5m clay             | 4.30  |                 |
| 05 — 10m m sand         | 6.06  | 70.50m          |
| 10 — 15m clay           | 6.00m | 9.00m           |
| 18 — 27m F to m sand    | 3.00m | 75.50m          |
| 27 — 38m clay + K. to m | 6.05  |                 |
| 38 — 51m F to m sand    | 5.00  | 16.03m          |
| 51 — 58m clay           | 6.04  | 96.59m          |
| 58 — 61m m sand         | 3.00m | 99.59m          |
| 61 — 69m clay           | 6.04  | 105.63m         |
| 69 — 81m F to m sand    | 3.00m | 108.63m         |
| 81 — 95m clay           | 6.06  | 114.69          |
| 95 — 100m F to m sand   |       | 0.50            |
| 100 — 104m clay         |       | Total = 115.19m |
| 104 — 110m m sand       |       |                 |
| 110 — 119m clay         |       |                 |
| 119 — 126m m sand       |       |                 |
| 126 — 132m clay         |       |                 |

