



Har Ghar Jal
Jal Jeevan Mission

Site Office : Gata No.:- 374 Village - Laxmipur ,
District :- Deoria Pin Code :- 274601 , Uttar
Pardesh , India . **Contact No.** 9935264065 **Email**
ID :- icinfra.deoria@gmail.com ,
icinfraho.jim@gmail.com

COMPLETION PLAN OF :- BHIKHAMPURA
TYPE OF RIG M/C :- RC

STATIC WATER LEVEL :- 6 FEET

D.O.L :- 12/05/2023

D.O.L :- 12/05/2023

DISTRICT :- DEORIA

SIZE OF BORE :- 675 X 500 MM

NAME OF FIRM :- LC INFRA PVT LTD

TUBEWELL ASSEMBLY SIZE - 300 X 150 MM

BLOCK - BARHAJ

DEPTH B.G.L METER	BORING CHART	STRATA	EXECUTED ASSEMBLY	ASSEMBLY DETAILS
0				300 m m Da Housing Pipe 0 35.67 m 300X150 m m Da REDUCER 35.67 35.87 m 150 m m Da PLAIN Pipe 35.87 110.00 m 150 m m Da S.S. PLAIN Pipe 110.00 122.00 m 150 m m Da PLAIN Pipe 122.00 123.00 m 150 m m Da S.S. PLAIN Pipe 123.00 132.00 m 150 m m Da PLAIN Pipe 132.00 134.97 m
0-30		CLAY		
31-66		FINE SAND		
67-110		CLAY		
110-118		KANKAR		
119-132		FINE SAND		
TOTAL ASSEMBLY 134.97 + AGL 0.50 = 135.47 m				
ABSTRACT				
1. Drilling Started _____ m 2. Drilling Completed/Lowering _____ m 3. Drilling Depth 132 _____ m 4. Assembly Lowered 135.47 _____ m 5. Housing Pipe 35.67 _____ m 6. Plain Pipe 78.10 _____ m 7. Slotted Pipe 21 _____ m 8. Reducer 0.20 _____ m				
LOGGING REPORT				DATE -10/05/2022
1. 30-66 = 36 M 2. 110-132 = 22 M				

LOGGING REPORT

1.	$30-66 = 36 \text{ M}$
2.	$110-132 = 22 \text{ M}$

DATE -10/05/2022

AGENCY

I

CLIENT

YIELD TEST REPORT BY 250 P.S.I. COMPRESSOR

YIELD TEST REPORT BY O.P. UNIT

[illegible]

NOTE: RECOMMENDED FOR FURTHER DEVELOPMENT BY O.P. UNIT.

NOTE · RECOMMENDED DISCHARGE

RUNNING BY PASS: 5 TO 10 MIN

AGENCY

TPI

CLIENT

AGENCY

1d1

CLIENT

