

2022									
1	2	3	4	5	6	7	8	9	10
11	12	13	14	15	16	17	18	19	20
21	22	23	24	25	26	27	28	29	30
31									

Drilling of Tube well Assembly at Puzana T.W. Deoria
 Drilling/Logging - 132/120
 Pipe Size - 600x500mm
 Logging Date - 09/03/22
 T.W. Assembly Size - 200x150mm
 Recommended Discharge - 450 LPM
 D.O.L. - 05/03/22

Logging Report

1. 25 - 28 → 03		600	
2. 40 - 67 → 27		600	
3. 80 - 86 → 06		600	
4. 95 - 105 → 10		607	
5. 113 - 119 → 06		604	
			35.61m
			0.15m 35.76m

Strata as per Actual

0 - 6m clay		6.00	
6 - 13m F. Sand		6.04	
13 - 20m clay		6.04	
20 - 23m F. Sand		6.02	
23 - 26m clay		6.04	
26 - 30m F. Sand		6.02	59.75m
30 - 40m clay		6.02	
40 - 70m F. Sand (Yellow)		6.02	
70 - 81m clay		5.53	95.51m
81 - 87m Sandy clay	3.00		9.00m
87 - 94m clay	6.00		104.51m
94 - 107m F. to M. Sand		7.45	8.49m
107 - 112m clay		6.04	113.00m
112 - 120m F. to M. Sand			6.00m 119.00m
120 - 135m clay		3.59	3.59m 122.59m

H.P = 36.11
 A.G.L (+ 0.50m)
Total 123.09m

S.P = 15.00

P.P = 71.83

~~Signature~~ S.K. Vika Babli Kinnar
 (Sanjay K.V.) (Babli Kumar)
 J.E. T.P.T.A. L.C. Datta