

COMPLETION PLAN OF.....
TYPE OF RIG M/C.....
STATIC WATER LEVEL.....
J.E. Incharge..... A.E. Incharge.....

DEPTH B.G.L. METER	BORING CHART	STRATA	EXECUTED ASSEMBLY	ASSEMBLY DETAILS
0m. 3.05	[Hatched pattern]	SURFACE CLAY	A.C.L.O.S.M.	300 m.m. Dia Housing Pipe _____ to 29. ____ m
	[Dotted pattern]	F.SAND		200 200 m.m. Dia Reducer _____ 29. ____ to 29.37 ____ m
				200 m.m. Dia BLIND _____ Pipe 29.37 to 53.59 ____ m
				200 m.m. Dia SLOTTED _____ Pipe 53.59 to 65.76 ____ m
27.43 30.48	[Hatched pattern]	CLAY	29.37	200 m.m. Dia BLIND _____ Pipe 65.76 to 77.84 ____ m
	[Dotted pattern]	F.SAND	29.37	200 m.m. Dia SLOTTED _____ Pipe 77.84 to 96.06 ____ m
				200 m.m. Dia BLIND _____ Pipe 96.06 to 102.08 ____ m
45.72 48.77	[Hatched pattern]	CLAY		m.m. Dia _____ Pipe _____ to _____ m
	[Dotted pattern]	F.SAND	53.59	m.m. Dia _____ Pipe _____ to _____ m
				m.m. Dia _____ Pipe _____ to _____ m
70.10 73.15	[Hatched pattern]	CLAY	65.76	m.m. Dia _____ Pipe _____ to _____ m
	[Dotted pattern]	F.TOM SAND	77.84	m.m. Dia _____ Pipe _____ to _____ m
				Total Assembly 102.08 + A.C.L.O.S.M. = 102.58M.
97.54	[Pattern with circles]	CLAY KANKAR	96.06 BAILER UP	ABSTRACT
121.92				1- Drilling Started _____ 2- Drilling Completed/Lowering _____ 7.07.01S 3- Drilling Depth _____ 121.92 ____ m 4- Assembly Lowered _____ 102.58 ____ m 5- Housing Pipe _____ 29.67 ____ m 6- Blind Pipe _____ 42.32 ____ m 7- Slotted Pipe _____ 30.39 ____ m 8- Reducer _____ 0.20 ____ m
				LOGGING REPORT
				1- 2- 3- 4- 5- 6-

ABSTRACT

- | | | |
|--------------------------------|----------|---|
| 1- Drilling Started | | |
| 2- Drilling Completed/Lowering | 7.07.015 | |
| 3- Drilling Depth | 121.92 | m |
| 4- Assembly Lowered | 102.58 | m |
| 5- Housing Pipe | 29.67 | m |
| 6- Blind Pipe | 42.32 | m |
| 7- Slotted Pipe | 30.39 | m |
| 8- Reducer | 0.20 | m |

LOGGING REPORT

-
- 1- one
- 2- two
- 3- three
- 4- four
- 5- five
- 6- six
- 7- seven
- 8- eight

(SAMPURANAND)
J.E.

(SAHABAHMAD)
A.E.

(V.N. RAJ)
E.E.

YIELD TEST REPORT BY 250 P.S.I. COMPRESSOR

Date of Test 30.9.015 Static W/L 3.78 Taste of Water.....SWEET.....

DISCHARGE		ST.PR.	RU.PR.	DEPRE.		SAND CONTENTS						RET.-ARKS
INC.	LP.M.	Kg/Cm ²	Kg/Cm ²	Kg.	Mtr.	Start	5 min	10 min	15 min	20 min	25 min	
9.00	2107	9.00	8.50	0.5	5.00	3000	1500	900	400	250		
8.50	1831	9.00	8.60	0.4	4.00	2200	1000	700	500	150		
8.00	1578	9.00	8.70	0.3	3.00	1200	500	350	150	50		

YIELD TEST REPORT BY O.P. UNIT

Date of Test 10.10.015 Static W/L 3.78 Taste of Water SWEET.

DISCH.	R.W.L.	S.W.L.	DEPRE	SAND CONTENTS						REMARKS
LPM	M	M	M	Start	5 min	10 min	15 min	20 min	25 min	
2600	7.00	3.78	3.22	150	50	T.	C.	C.		
2200	6.50	3.78	2.72	100	25	T.	C.	C.		
1900	5.80	3.78	2.02	50	F	C.	C.	C.		
1600	4.85	3.78	1.07	T.	C.	C.	C.	C.		

<i>Recommended Discharge Jan 01. 1961</i> <i>(SAMPURNANAND)</i> <i>(A.K.SINGH)</i> <i>(V.N.RAI)</i> J.E. A.E. E.E.			RECOMMENDED DISCHARGE 1600 LPM AFTER 5 MIN RUNNING BY PASS <i>(SAMPURNANAND)</i> <i>(A.K.SINGH)</i> <i>(V.N.RAI)</i> J.E. A.E. E.E.		
---	--	--	--	--	--