



GLOBAL GROUND WATER CONSULTANTS

84-III Floor, Humayunpur, Safdarjung Enclave, New Delhi - 110 029
 Mobile : 9818 888 824, 9818 007 038
 E-mail : erikanthchukka.c23@gmail.com, revikanth44@yahoo.com

Rama
 Lakshmi
 J.G.

GEOPHYSICAL ELECTRICAL LOGGING REPORT AT

Tubewell No. :

Date : 02/05/2022

Village : Jeerajpur

Block : pahasia

District : Bulandshahar, U.P

Depth in Metres	Expected Litholog	Expected Water Quality
0-3	Surface soil	
3-9 [Ⓢ]	Medium Sand	DRY
9-20 [Ⓢ]	Medium Sand	Good
20-26	Sandy clay	
26-38 [Ⓢ]	Medium Sand	Good
38-41	Sandy clay	
41-47 [Ⓢ]	Fine Sand	Good
47-53 [Ⓢ]	Medium Sand	Good
53-57	Sandy clay	
57-82 [Ⓢ]	Medium Sand	Good
82-93	clay	
93-102 [Ⓢ]	Medu Sand	Good
102-114	clay	
114-117	Kanker clay	
117-121 [Ⓢ]	Fine Sand	Good
121-126	clay	
126-130	Kanker clay	
130-140	clay	
140-147	Kanker clay	

Ⓢ EXPECTED WATER ZONE

▼ WATER LEVEL :10 METRES

For Global Groundwater Consultants

(Signature)
 (SRIKANTH)

Consulting Geologists, Geophysicists & Ground Water Specialists



Commissioned and E&M for 100 years of Ganga Canal Water Supply project in

January per w/s
 (Pabasa, Nelsipaa)
 (300 LPM, 300 X 200)
JULY

41-47-F	e/e
47-53-M	e/e
57-82-M	18/25
93-102-M	-6/9
<u>546-10</u>	

600 X 500 (60, 40+50) - 150
 300 X 200 (54, 51+30) - 135
 Lowerty - (54, 46+35) - 135
WK 29 1 DAY 199-166
 Grand - 35.51
SUNDAY

18

300mm Housing - 6.02, 6.02, 6.02, 6.01, 6.02, 6.01, 6.03 = 42.13
 300mm Plain - 6.00, 6.00, 6.00, 6.01, 6.02, 6.02 = 36.05
 ↓ ↓ ↓
 (2.70+3.30) (2.00+4.02) (4.00+2.02)
 300mm Slotted - 6.00, 6.00, 6.00, 6.00, 6.00 = 30.00

	6.02	10.43
	6.02	
	6.02	
	6.01	
42.13	6.02	
	6.01	
	6.03	
		41.70
		41.85
	4.00	45.85
	6.00	51.85
	6.00	
8.02	2.02	59.87
	6.00	
12.00	6.00	71.87
	2.70	74.57
	6.00	80.57
	6.00	
14.02	6.02	
NOTES	2.00	94.59
	6.00	100.59
	4.02	
7.32	3.70	107.90

Logg - 2.05-22 (149m)
 Lowerty - 4.05-22