


**OFFICE OF THE EXECUTIVE ENGINEER, CONSTRUCTION DIVISION (E/M)**

**U.P. JAL NIGAM, BAREILLY.**

**COMPLETION PLAN OF DURGPUR ZAREEF NAGAR T/W SIZE 300MMX200MM DISTT- BADAUN.**

AGENCY: DEPARTMENTAL BY : RC RIG MACHINE 600/27



S.No.	In feet	In meter	strata	depth in meter	
1	0.00	3.00	0.00	0.91	Surface Clay
2	3.00	15.00	0.91	4.57	fine sand
3	15.00	55.00	4.57	16.76	fine to medium sand
4	55.00	60.00	16.76	18.29	Clay
5	60.00	85.00	18.29	25.91	Medium sand
6	85.00	115.00	25.91	35.05	Medium sand & Sand Stone
7	115.00	136.00	35.05	41.45	Fine to Medium sand + sand stone
8	136.00	154.00	41.45	46.94	Clay Kankar
9	154.00	165.00	46.94	50.29	fine sand
10	165.00	186.00	50.29	56.69	fine to medium sand
11	186.00	214.00	56.69	65.23	Clay
12	214.00	237.00	65.23	72.24	fine to medium sand
13	237.00	256.00	72.24	78.03	Clay
14	256.00	265.00	78.0288	80.77	fine sand
15	265.00	292.00	80.77	89.00	fine to medium sand
16	292.00	347.00	89.00	105.77	Clay
17	347.00	413.00	105.77	125.88	fine to medium sand
18	413.00	465.00	125.88	141.73	Caving Clay
	<b>465.00</b>	<b>141.73</b>			<b>Total Drilling Depth</b>

