


Office of The Executive Engineer IIIrd Const. Division (E/M) U.P. Jal Nigam, Faizabad

Completion plan of ANSARI T.W. at ANSARI Distt. BARABANKI

Name of Yozana/T.W. No. & Location

(Not to Scale)



1. Size of drilling depth 675mm — 0 — 40m
2. Drilling by deptt Rig 550mm — 40 —
3. Drilling started on - 23.3.14
4. Drilling completed or - 4.4.14
5. Date of lowring - 5.4.14
6. Total housing pipe - 36.01M
7. Total plain pipe - 27.22M
8. Total slotted pipe - 20.51M
9. Size of assembly lowered - 300mm x 200mm
10. size of drilling - 675mm x 550mm
11. Static water level - 6.0 M
12. Size of reducer - 300mm x 200mm
13. Sounding after lowring - 83.94M
14. Total Assembly lowered - 83.94M

LOGGING REPORT.

52M — 72M

77M — 81M.

(R.B. MAURYA)
Junior Engineer
iii Conts. Divi. (E/M)
U.P. Jal Nigam Faizabad

(P.K. SRIVASTAVA)
Assistant Engineer
III Conts. Divi. (E/M)
U.P. Jal Nigam Faizabad

Saxena
(A.K. Saxena)
Executive Engineer
III Conts Divi. (E/M)
U.P. Jal Nigam Faizabad



UTTAR PRADESH JAL NIGAM

G, Rana Pratap Marg, Lucknow-226001



Telephone 9672- 7230732
FAX 9672- 2675686

Ref.

Geophysical Borehole Logging Report

Name of the site : Ansari- Haldergarh
District : Barabanki
Date : 03.04.2014
Depth logged : 118.0 mbgl
Depth drilled : 119.0 mbgl
Logger used : AXWS
Presence : Er. P.K.Srivastava,A.E. & Er.R.B.Maurya,J.E.

Based on the interpretation of geophysical logs, following information may be deciphered, particularly with respect to salinity of the formation water.

Sl.No.	Depth range(mbgl)	Thickness(m)	Remarks
1	52.0-----72.0	20.0	→ Good
2	77.0-----81.0	4.0	

Note.

(Dr.R.A.Yadav)

Manager(Ground Water)

cc.

1. C.E.(E/M), U.P.Jal Nigam, Lucknow
2. E.E., Illrd. T.C.D. (E/M), U.P. Jal Nigam, Faizabad
for information and necessary action.

Manager(Ground Water)

OFFICE EXECUTIVE ENGINEER CONSTRUCTION DIVISION-1 U.P. JAL NIGAM RAE BARELI
Physical and Chemical Analysis of Water Sample
DISTRICT LAB (RAHI) RAE BARELI

TEST REPORT

Reference Letter No. Comp. 211 Dt. 4.4.14 District नारायणी
Source of Sample (Hand Pump or Tube Well) T/W Tahsil राहवा
Source Condition 52.11.14 - 7.2.14 Block राहवा
Date of Sampling 3/4/14 Gram Panchayat राहवा
Date of Testing 4/4/14 Revenue Village (Sensus Code) राहवा
Name of Sample Collector श्री. मार. शिवराज Habitation राहवा
Name of Junior Engineer श्री. मार. नारायण Year of Installation of Source राहवा
Name of Place राहवा

Name of Place <u>गुजराती राजनीति</u>					
Sl. No.	Characteristics	Result	Physical and Chemical		Remarks
			Acceptable	Cause for Rejection	
<u>PHYSICAL TEST</u>					
1.	Colour	Colourless			
2.	Odour	Odourless			
3.	Ph	<u>7.7</u>	IONTU Unobjectionable 7.0 to 8.5	25 NTU Unobjectionable <6.5 to 9.2>	
<u>CHEMICAL TEST</u>					
4.	Total Dissolved Solid	<u>342</u>			
5.	Total Hardness as "CaCO3"	<u>300</u>	500	1500	
6.	Chloride as "Cl"	<u>50</u>	200	600	
7.	Fluoride as "F"	<u>0.7</u>	200	1000	
8.	Nitrates as "NO3"	<u>Nil</u>	1.00	1.50	
9.	Nitrites as "NO2"	<u>Nil</u>	45	>45	
10.	Iron as "Fe"	<u>0.1</u>	Nil		
11.	Alkalinity	<u>340</u>	0.10	0.10	
12.	Residual Chlorine (P.P.M.)	<u>Nil</u>			
13.					

Test Conducted by R.V.M.

Assistant Engineer
Construction Division-1
U.P. Jal Nigam Rae Bareli



सेवा में, अधिकांशकी अभियन्ता
कृति तुतीय- निमज्जि. दण्ड. (सिद्ध/का)

सेवा में,
अ.दि.इ.का.पी. अ.भियन्ता

अ. तृतीय- निमज्जि खण्ड (वि/का)

उत्तर प्रदेश जल निगम

5. Wavelength

140

परिगण आख्या संख्या	95 / 110	दिनांक	22/02/2021
आपके पत्रक	1 / अक्षर	दिनांक	17.6.14

[illegible]

一、五、九、三、七、二、八、四、六、十

१५७७-१५७८

OFFICE OF THE EXECUTIVE ENGINEER, IIRD CONSTRUCTION DIVISION (E/M), U.P. JAL NIGAM, FAIZABAD

YIELD TEST REPORT OF T.W BY 3 CUSEC O.F. UNIT

1. Name of T.W./Scheme- Ansari, Tw.
2. Name of Dist.- Bareilly
3. Size of Tube-well- (300 x 210) mm
4. Column Assembly Lowered- 21 m
5. Static water level- 480 m
6. Taste of water- 8.74310
7. Air Line Lowered - 21 m
8. Sounding of Tubewell after development- 8/8m
9. Date of Testing- 15.6.14

S.NO	Discharge By 900 "V" Natch Tank		S.W.L in meters	R.W.L in meters	Depression in meters	Sand contents in P.P.M.							Remark
	Inches	L.P.M.				Starting	5 Min.	10 Min.	15 Min.	20 Min.	25 Min.	30 Min.	
1	8 $\frac{1}{2}$	1831	4.80	7.45	2.65	300	150	100	50	50	75	U	
2	8	1578	4.80	7.15	2.35	100	50	75	U	U	U	U	
3	7 $\frac{1}{4}$	1244	4.80	6.95	2.15	75	U	U	U	U	U	U	

Note- Recommended Discharge 1200 LPM at 2.15 mtr. depression

Test Conducted by

Ram Lalit
(Ram Lalit)
Junior Engineer
3rd const. division
(E/M) Faizabad

P.K. Saxena
(P.K. Saxena)
Asst. Engineer
3rd const division
(E/M) Faizabad

Seen

(A.K. Saxena)
Executive Engineer

अवरोध
नहीं
NIL

(E)

(B)

(35)