CONSTRUCTION DIVISION (E/M) U.P. JAL NAGAM, GORAKHPUR

RITHWIK-KOYA (JV), PHASE-3, MAHARAJGANJ

Name / GP Name: Gadwa to Khajuriya Block: Pharenda District: Maharajganj

Type of Rig M/C: Q = 900 CFM

02

DEPTH in MGBL	BORING CHART	STRATA
0		Clay Soil
20		Sand + Kankar
40		Clay + Sand
60		Sand + Kankar
70		Clay Soil
100		Fine + M Sand
120		Kankar
126		Fine + M Sand
140		Sand + Kankar
145		Fine + M Sand
150		Clay Soil
180		Clay + Kankar
220		

EXECUTED ASSEMBLY

	0.50
6.01	
6.02	
6.02	36.09
6.01	
6.02	
6.01	35.59
0.20	35.79
6.02	
6.02	
6.02	
6.02	
6.02	
6.02	66.21
6.02	
6.02	
6.01	
6.02	
6.02	102.00
6.00	
6.00	114.00
6.00	
6.00	
2.00	128.00
6.00	
6.00	140.00
6.02	146.02
3.00	149.02
6.02	
	155.04

ASSEMBLY DETAILS 300 X 150 mm

300 mm Dia.	Housing Pipe	0m	to	35.59	m
300 x 150 mm Dia.	Reducer	35.59	to	35.79	m
150 mm Dia.	Plain	Pipe 35.79	to	102.00	m
150 mm Dia.	Slotted	Pipe 102.00	to	114.00	m
150 mm Dia.	Plain	Pipe 114.00	to	128.00	m
150 mm Dia.	Slotted	Pipe 128.00	to	140.00	m
150 mm Dia.	Plain	Pipe 140.00	to	146.02	m
150 mm Dia.	Slotted	Pipe 146.02	to	149.02	m
150 mm Dia.	Plain	Pipe 149.02	to	155.04	m
mm Dia.		Pipe	to		m
mm Dia.		Pipe	to		m
mm Dia.		Pipe	to		m

155.04 + 0.5 = 155.54 m

Total Assembly
As per DPR Drilling: 220m
Lowering: 200 m

ABSTRACT

1. Size of Bore: 600 x 500 mm
2. Drilling Started
3. Drilling Completed / Lowering: 04/04/2023
4. Drilling Depth: 220m
5. Assembly Lowered: 155.54m
6. Housing Pipe: 36.09m
7. Blind Pipe: 91.75m
8. Slotted Pipe: 27.00m
9. Reducer: 0.20m

LOGGING REPORT 01-04-23

1. 28 - 36 = 08
2. 51 - 61 = 10
3. 66 - 72 = 06
4. 102 - 117 = 15 — Good.
5. 127 - 140 = 13
6. 146 - 150 = 04
7. 168 - 171 = 03
8.
9.
10.
11.

RITHWIK-KOYA JOINT VENTURE HYDERABAD

RITHWIK-KOYA (JV) | TPI | J.E. (E&M) | A.E. (E&M) | E.E. (E&M)

Scanned with OKEN Scanner