CONSTRUCTION DIVISION (E/M) U.P. JAL NAGAM, GORAKHPUR
RITHWIK-KOYA (JV), PHASE-3, MAHARAJGANJ

ne / GP Name: Bargdwa Ramsahai & Semharni; Block: Pharenda, District: Maharajganj

pe of Rig M/C Q = 1050 CPM

19

DEPTH in MGBL	BORING CHART	STRATA	EXECUTED ASSEMBLY
0		Clay Soil	0.50
30		Sand + Kankher	6.02
45		Kankher	6.02
68		Fine + M Sand	6.01
75		Clay Soil	0.20
100		Fine + M Sand	6.01
110		Clay Soil	6.01
113		Fine + M Sand	6.01
120		Kankher	6.01
130		Fine + M Sand	3.00
134		Clay Soil	6.01
160		Kankher	6.02
0		Clay Soil	6.02
220			6.02
			2.00
			6.02
			3.00
			3.00
			6.02
			6.01
			6.01
			3.00
			6.01
			6.01

36.10 / 35.60 / 35.80 / 33.05 / 68.85 / 74.87 / 26.08 / 100.95 / 109.97 / 112.97 / 118.99 / 131.01 / ~~130.90~~ / 134.01 / 140.02

ASSEMBLY DETAILS 300X150mm

300 mm Dia.	Housing Pipe	0 m	to	35.60	m
300X150 mm Dia.	Reducer	35.60	to	35.80	m
150 mm Dia.	Plain Pipe	35.80	to	68.85	m
150 mm Dia.	Slotted Pipe	68.85	to	74.87	m
150 mm Dia.	Plain Pipe	74.87	to	100.95	m
150 mm Dia.	Slotted Pipe	100.95	to	109.97	m
150 mm Dia.	Plain Pipe	109.97	to	112.97	m
150 mm Dia.	Slotted Pipe	112.97	to	118.99	m
150 mm Dia.	Plain Pipe	118.99	to	131.01	m
150 mm Dia.	Slotted Pipe	131.01	to	134.01	m
150 mm Dia.	Plain Pipe	134.01	to	140.02	m
mm Dia.	Pipe		to		m

Total Assembly 140.02+0.5= 140.52 m
As per DPR Drilling: 220m
Lowering: 200m

ABSTRACT

1. Size of Bore 600 x 500 mm
2. Drilling Started
3. Drilling Completed / Lowering 06/04/2023
4. Drilling Depth 3(20m)
5. Assembly Lowered 140.52m
6. Housing Pipe 36.10m
7. Blind Pipe 80.16m
8. Slotted Pipe 24.06m
9. Reducer 0.20m

LOGGING REPORT – 06-04-23

1. 30-37 = 07
2. 40-44 = 04
3. 68-75 = 07
4. 100-110 = 10
5. 113-120 = 07
6. 130-134 = 04

Good

7.
8.
9.
10.
11.

RITHWIK-KOYA JOINT VENTURE HYDERABAD

RITHWIK-KOYA (JV) TPI ( ) J.E. (E&M) A.E. (E&M) E.E. (E&M)

Scanned with OKEN Scanner